

MACKAY CONTRUCTION
NEWBURYPORT TURNPIKE (ROUTE-1) ROTARY
PHASE WORK TENTATIVE SCHEDULE

| PHASE OF WORK | TENTATIVE START DATE | TENTATIVE END DATE | STATUS | SCOPE OF WORK TO BE COMPLETED: |
|------------------|----------------------|--------------------|-----------|---|
| PRECONSTRUCTION | 8/24/2023 | 8/24/2023 | COMPLETED | > MASSDOT AND NEWBURYPORT PLANNING COMMITTEE PRE-CON MEETING |
| | 8/25/2023 | 8/25/2023 | COMPLETED | > SET UP VMB IN SALISBURY MA - HIGH ST AND RT-1 |
| | | | COMPLETED | > SET UP VMB IN NEWBURY MA - SLED ROAD AND RT-1 |
| PHASE I | 9/5/2023 | 9/22/2023 | | > UNDER GROUND UTILITIES: EXCAVATE AND INSTALL |
| | | | | > CONDUIT INSTALL FOR HAWK SYSTEM |
| | | | | > RT-1 NORTH OF ROTARY: REMOVAL OF EXISTING ISLAND |
| | | | | > FULL DEPTH PAVEMENT |
| | | | | > TEMP PAINT IN FULL DEPTH AREA |
| PHASE II | 9/25/2023 | 10/13/2023 | | RT-1 NORTH OF ROTARY |
| | | | | > EST WORK ZONE FOR WORK SB BETWEEN PARKER ST (STA 212+00) AND RT-1 ROTARY (STA 208) |
| | | | | > EST WORK ZONE FOR WORK NORTHBOUND BETWEEN STATE STREET (STA 400+00) AND CHERRY ST (STA 406+00) |
| | | | | > REMOVAL OF EXISTING VGC |
| | | | | > INSTALL NEW VGC ON THE OUTSIDES OF RT-1 BOTH NB AND SB |
| | | | | > CONSTRUCT CONCRETE RAMPS AND WALKS |
| | | | | > PAVE HMA WALK TO BINDER ELEVATION |
| | | | | > INSTALL DRAINAGE STRUCTURES IN PROPOSED LOCATION TO FINISH GRADE |
| | | | | > RT-1 TO THE NORTH OF THE ROTARY MAINTAINS 1-LANE OF TRAVEL BOTH ENTERING AND EXITING THE ROTARY DURING PHASE II |
| PHASE III | 10/16/2023 | 10/27/2023 | | RT-1 SOUTHBOUND LANE SOUTH OF ROTARY |
| | | | | > EST WORK ZONE IN THE SOUTHBOUND LANE BETWEEN THE ROTARY (STA 207+00) TO THE MBTA PARKING LOT (STA 200+00) |
| | | | | > REMOVAL OF EXISTING VGC |
| | | | | > INSTALL NEW VGC ON THE GUTTER SIDE OF RT-1 SOUTHBOUND |
| | | | | > INSTALL PROPOSED CONCRETE SIDEWALKS AND DRIVEWAY TRANSITIONS |
| PHASE IVa | 10/30/2023 | 11/8/2023 | | RT-1 SOUTH OF THE ROTARY |
| | | | | > EST WORK ZONE IN THE MEDIAN OF RT-1 SOUTH OF THE ROTARY |
| | | | | > REMOVAL OF EXISTING MEDIAN ISLAND |
| | | | | > PAVE THE PROPOSED FULL DEPTH AREA |
| | | | | > CONSTRUCTION OF THE NEW ISLAND |
| | | | | > INSTALL GUARDRAIL |
| | | | | STATE STREET AND RT-1 |
| | | | | > EST WORK ZONE IN THE MEDIAN AT STATE STREET NORTH OF THE ROTARY |
| | | | | > REMOVAL OF EXISTING MEDIAN ISLAND |
| | | | | > PAVE THE PROPOSED FULL DEPTH AREA |
| | | | | > CONSTRUCTION OF THE NEW ISLAND |
| PHASE IVb | 11/9/2023 | 11/17/2023 | | RT-1 NORTH OF THE ROTARY |
| | | | | > THIS PHASE WORK WILL REQUIRE THE CLOSURE OF RT-1 NB, DETOURING NB TRAFFIC UP STATE STREET. |
| | | | | > |
| | | | | > ROAD CLOSURE TO BEGIN ON 11/10/23 FRIDAY EVENING AND CONTINUE THRU THE WEEKEND. REOPENING RT-1 ON THE MORNING OF MONDAY 11/13/23. |
| | | | | > EST WORK ZONE IN THE MEDIAN OF RT-1 NORTH OF THE ROTARY |
| | | | | > CONSTRUCTION OF THE NEW MEDIAN ISLAND |
| | | | | > INSTALL GUARDRAIL |